


LOCAL GOVERNMENT SUPPORT FUND
 REPORT ON FUND UTILIZATION AND STATUS OF PROGRAM/PROJECT IMPLEMENTATION
 FOR THE 4TH QUARTER ENDED DECEMBER 31, 2021


Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/Project	Name Title of Program/Project	Specific Location	Mechanism/Mode of Implementation	Estimated Number of Beneficiaries	AMOUNT			Estimated Period of Completion (month and	Project/Project Status
							Received	Obligation	Disbursement		
FY 2021 (LGSF-AC)	JULY 14, 2021	REHABILITATION AND IMPROVEMENT	REHABILITATION/IMPROVEMENT OF MINI-PARK	MINI PARK, SAN JUAN CITY	PUBLIC BIDDING	Approximate 50,000 beneficiaries	5,500,000.00	5,453,251.96		14-May-22	Date of Award was November 29, 2021.
			IMPROVEMENT OF BIKE LANES FOR VARIOUS STREETS OF SAN JUAN CITY	SAN JUAN CITY	PUBLIC BIDDING	Approximate 80,000 beneficiaries	1,000,000.00	976,477.00		14-May-22	Date of Award was November 29, 2021.
			REHABILITATION/IMPROVEMENT OF PINAGLABANAN SHRINE*	PINAGLABANAN SHRINE, SAN JUAN CITY	PUBLIC BIDDING	Approximate 65,000 beneficiaries	11,000,000.00	10,995,030.40		23-Jun-22	BIDDED

Note: *Bidded on 23 December 2021

Certified Correct: The Local Finance Committee (LFC)


 MS. LIZA S. TIOMICO
 City Budget Officer


 MS. ROSETTE F. LAQUIAN
 City Treasurer


 MS. MA. AURA E. ROBLES
 City Planning and Development Coordinator

Attested by:


 HON. FRANCISCO JAVIER M. ZAMORA
 City Mayor